BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to drains of Kuvempu Layout main road to Elumandamma Temple road in ward no 07, Byatarayanapura
2	Amount of Work Portion	4988900 ~~00~~
3	Estimate cost	50.00 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	83/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/83/17-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	479 days
15	Date of recommending time limit applied for	13/8/2019
16	Wheather the original application of contractor is enclosed	479 days
17	Balance work remaining to be done	— NO —

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	479 days
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Rs. 10/- per day Fine may be considered.
22	Remarks of the EE with the daily rate of penalty proposed	4790/- (479 days)

M Anil. N.D
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara P...
Bangalore - 560 092

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone